


EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of Grill work for boating at yelahanka lake in ward no 01 of yelahanka Sub division
2	Amount of Work Portion	Rs. 5 98 lakhs
3	Estimated Cost	Rs 6 00 lakhs
4	Name of Contractor	Sri Balaji G
5	Agreement No	EE(YNK D)E-PMT-19 /W O/ 56 /2018-19 Dt 6-10-2018
6	No and date under which work order issued	EE(YNK D)E-PMT-19 /W O/ 56 /2018-19 Dt 6-10-2018
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	5/1/2019
9	Date of receipt of application in the sub division office	5/1/2019
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	fixing railing and staircase tiles
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	236 days
15	Date of recommending time limit applied for	—
16	Whether the original application of the contractor is enclosed	—
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period.
18	Probable time required for completion of remaining work	236 days
19	Cost of work charged establishment charged on the work after the expiry of original period	—

20	Whether notice as per clause of contract has been issued.	yes
21	Remarks of the AEE and the daily rate of penalty proposed	Rs 10/day
22	Remarks of the EE with the daily rate of penalty proposed	Rs 25/- day.


Assistant Engineer


Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64


Executive Engineer
Yelahanka Division Bangalore-64


Chief Engineer
Yelahanka Zone, Bangalore-64